

DUPAGE COUNTY KRESS CREEK REGIONAL FLOOD CONTROL FACILITY

CONTRACTOR

Earthwerks, Inc

CONTRACT DATE

August 1, 2005

CONTRACT AMOUNT

\$3,891,134.50

CONTRACT START DATE

August 1, 2005

CONTRACT COMPLETION DATE

December 1, 2005

ACTUAL COMPLETION DATE

N/A

ORIGINAL CONTRACT

\$3,891,134,50

APPROVED EXTRAS

\$575.00

AMOUNT INVOICED TO DATE

\$2,957,131.50

CONTRACT AMOUNT REMAINING

\$934,578.00

DESIGN ENGINEER

Christopher B. Burke
Engineering Ltd.

CONSTRUCTION OBSERVATION

Kudrna & Assoc.

PROJECT STATUS – NOVEMBER 7, 2005

The project consists of excavating the Kress Creek Reservoir and placing the excavated material on the Tech Park site south of Fabyan Parkway. Approximately 385,000cy of material will be excavated and placed on the Tech Park site south of Fabyan Parkway. The project also consists of meandering Tributary 4 of Kress Creek from Roosevelt Road south to the confluence of Kress Creek. The Kress Creek Flood Control Reservoir was completed in October 2005 along with the placement of the embankment on the Tech Park property south of Fabyan Parkway. Remaining work of construction of a weir at Fabyan Parkway and meandering Tributary 4 will be completed next year.

