

DUPAGE NATIONAL TECHNOLOGY PARK BIKE PATH

CONTRACTOR

Schroeder Asphalt Services, Inc.

CONTRACT DATE

April 2007

CONTRACT AMOUNT

\$191,436.50

CONTRACT START DATE

May 3, 2007

CONTRACT COMPLETION DATE

July 1, 2007

SCHEDULED COMPLETION DATE

July 1, 2007

ORIGINAL CONTRACT

\$191,436.50

APPROVED EXTRAS

\$0.00

AMOUNT INVOICED TO DATE

\$159,695.59

CONTRACT AMOUNT REMAINING

\$31,740.90

WORK COMPLETED

\$177,439.55

DESIGN ENGINEER

Christopher B. Burke Eng., Ltd.

CONSTRUCTION OBSERVATION

Kudrna and Associates

PROJECT STATUS – SEPTEMBER 1, 2007

The Bike Path Project consisted of the construction of approximately 4,350 linear feet of a 10 feet wide asphalt bike path along the west side of Technology Boulevard from south side of Fabyan Parkway to the south right-of-way of Roosevelt Road. The bike path was designed and developed to be part of a larger overall bike path plan being implemented by the DuPage County Department of Economic Development and Planning. This segment constructed mainly within the DuPage National Technology Park will be connected to future bike path extensions along both Fabyan Parkway and Roosevelt Road. Schroeder Asphalt Services, Inc. completed the bike path construction, landscape restoration and all punch list items identified by Kudrna & Associates, Ltd. The only pending item is the completion and submittal of the record drawings.

